

## NOTE - STREET REHABILITATION CONSTRUCTION SERVICES - CAP RFP #3

Updated 5.5.2017

Street Name	Duration	Start	Finish
<b>Crew #1</b>	120 days	Mon 4/10/17	Mon 10/2/2017
Baltimore	58 days	Mon 4/10/17	Wed 6/28/17
McHenry	52 days	Wed 4/12/17	Thu 6/22/17
Harkness Ave.	52 days	Fri 4/14/17	Mon 6/26/17
Yoast Ave.	52 days	Tue 4/18/17	Wed 6/28/17
Ruberg Ave.	52 days	Fri 4/21/17	Mon 7/3/17
Knob Court	53 days	Tue 4/25/17	Thu 7/6/17
Bleecker Lane	49 days	Wed 5/3/17	Mon 7/10/17
Pulte St.	40 days	Wed 5/24/17	Tue 7/18/17
Seegar Ave.	40 days	Tue 5/30/17	Mon 7/24/17
Linden St.	40 days	Mon 6/5/17	Fri 7/28/17
Vinton St.	38 days	Tue 6/13/17	Thu 8/3/17
Vinton St.	42 days	Tue 6/27/17	Wed 8/23/17
Galbraith Rd.	39 days	Tue 7/4/17	Fri 8/25/17
Parkway Ave.	39 days	Thu 7/6/17	Wed 8/30/17
Woodbine Ave.	45 days	Fri 7/7/17	Thu 9/7/17
De Camp Ave.	44 days	Thu 7/13/17	Tue 9/12/17
Wiswell St.	45 days	Mon 7/17/17	Fri 9/15/17
Oxley St.	45 days	Wed 7/19/17	Tue 9/19/17
Dixie Ave.	46 days	Thu 7/20/17	Thu 9/21/17
Sheehan Ave.	46 days	Mon 7/24/17	Mon 9/25/17
Ledgewood Dr.	47 days	Tue 7/25/17	Wed 9/27/17
Seymour Ave.	47 days	Thu 7/27/17	Fri 9/29/17
North Bend Rd.	48 days	Fri 7/28/17	Fri 9/29/17
Fairpark Ave.	48 days	Mon 7/31/17	Fri 9/29/17
68th Street	48 days	Tue 8/1/17	Mon 10/2/2017
Rosewood	48 days	Wed 8/2/17	Mon 10/2/2017
<b>Crew #2</b>	105 days	Mon 4/10/17	Fri 9/1/17
Back St.	47 days	Mon 4/10/17	Tue 6/13/17
Wade St.	47 days	Wed 4/12/17	Thu 6/15/17
Odeon St.	47 days	Fri 4/14/17	Mon 6/19/17
13th St.	23 days	Tue 4/18/17	Fri 5/19/2017
Yukon	23 days	Tue 4/18/17	Fri 5/19/2017
Woodward	23 days	Tue 4/18/17	Fri 5/19/2017
Walnut St.	46 days	Mon 4/24/17	Mon 6/26/17
Grant St.	43 days	Mon 5/1/17	Wed 6/28/17
Charles St.	40 days	Mon 5/1/17	Mon 6/26/17
Reading Rd.	44 days	Mon 5/1/17	Fri 6/30/17
Mohawk St.	48 days	Mon 5/1/17	Thu 7/6/17
Mohawk Place	45 days	Mon 5/1/17	Mon 7/3/17
Manchester St.	48 days	Mon 5/1/17	Thu 7/6/17
Woodward	49 days	Mon 5/1/17	Fri 7/7/17
Harrison Ave.	43 days	Tue 5/16/17	Thu 7/13/17
Garden St.	52 days	Fri 6/2/17	Mon 8/14/17
Findlay St.	51 days	Wed 6/7/17	Wed 8/16/17
Freeman Ave.	52 days	Fri 6/16/17	Mon 8/28/17
Bauman St.	42 days	Mon 6/26/17	Tue 8/22/17
Cortlandt Ave.	40 days	Tue 7/4/17	Mon 8/28/17
John St.	21 days	Wed 7/5/17	Wed 8/2/17
Wade St.	39 days	Tue 7/11/17	Fri 9/1/17
Ezzard Charles Dr.	30 days	Wed 7/12/17	Tue 8/22/17
Mehring Way @ Central Ave.	28 days	Mon 7/24/17	Thu 8/31/17
Elmore	47 days	Thu 7/27/17	Fri 9/29/17
Ravenall Court	48 days	Fri 7/28/17	Fri 9/29/17
Sunshine Ave	48 days	Mon 7/31/17	Fri 9/29/17
West 8th Street	25 days	Mon 10/2/17	Fri 11/3/2017